COMPLETION REPORT

1	Name of the work	***Improvements Roads & drains @ 7th Cross and Surroundings of Bagalagunte in W. NO. 14.***
2	Sanctioned Estimate No. & Date	T-SNO 331/12-13 dt 11-2-2013
3	Head of Account which is chargeable	PCode 1771
4	Instrument Order NO. & Date	ಕಿಮಾನಿ: ಕಾ1DD/34/13-14 dt 19.7.2013.
5	Name Of Contractor	***Sri. Prasanna Kumar M. No. 11, KEB Road, Kothithopu, Tumkur.***
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MBNO 830 & pno 82924 to 82925
8	Check Measurement of the Asst	MBNO 830 & pno 82924 to 82925
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	J.S ಮಂಜುನಾಥ
	b) Asst. Exe Engineer	J.S ಮಂಜುನಾಥ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
18.00 Lacs	1724777.00	—	75223.00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Inspected on 20/9/13

ASSISTANT ENGINEER.

W-14

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪೂರ್ವ ವಲಯ, ಬೆಂಗಳೂರು

2-3-14

ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜೆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪೂರ್ವ ವಲಯ, ಬೆಂಗಳೂರು - 560 073